



Deficiency Report

PROJECT: Hudson High School
LOCATION: ,
PROJECT #:

DATE: 8/6/2008
CONTACT: Andy Stadheim

No.	Name / Area	Status	Deficiency Issue	Action	Date	Performed By
1	AHU-01 <i>Assigned:</i>	Open	Condensate drain is not piped properly Type: Mechanical Problem	Created	12-Oct-06	
				Recheck		
				Fixed		
				Accepted		
Comments / Signature						
2	AHU-01 <i>Assigned:</i>	Open	Dampers are not working properly Type: Mechanical Problem	Created	12-Oct-06	
				Recheck		
				Fixed		
				Accepted		
Comments / Signature						
3	AHU-01 <i>Assigned:</i>	Open	Ductwork is missing Type: Mechanical Problem	Created	12-Oct-06	
				Recheck		
				Fixed		
				Accepted		
Comments / Signature						
4	AHU-01 / VAV-01 <i>Assigned: Scott Stadheim</i>	Open	Thermostat is missing Type: Controls Problem	Created	6-Aug-08	Scott Stadheim
				Recheck		
				Fixed		
				Accepted		
Comments / Signature						
5	AHU-01 / VAV-04 <i>Assigned: Scott Stadheim</i>	Open	Coil is not piped Type: Mechanical Problem	Created	6-Aug-08	Scott Stadheim
				Recheck		
				Fixed		
				Accepted		
Comments / Signature						
6	AHU-01 / VAV-06 <i>Assigned: Scott Stadheim</i>	Open	Controls do not work Type: Mechanical Problem	Created	6-Aug-08	Scott Stadheim
				Recheck		
				Fixed		
				Accepted		
Comments / Signature						
7	AHU-01 / VAV-08 <i>Assigned: Scott Stadheim</i>	Open	VAV Controller is not wired Type: Mechanical Problem	Created	6-Aug-08	Scott Stadheim
				Recheck		
				Fixed		
				Accepted		
Comments / Signature						
8	AHU-01 / VAV-09 <i>Assigned: Scott Stadheim</i>	Open	VAV Controller is not wired Type: Mechanical Problem	Created	6-Aug-08	Scott Stadheim
				Recheck		
				Fixed		
				Accepted		
Comments / Signature						
9	AHU-02 <i>Assigned:</i>	Open	Duct Static sensor is not working Type: Mechanical Problem	Created	7-Oct-06	
				Recheck		
				Fixed		
				Accepted		
Comments / Signature						